



- ### PEDESTRIAN AND TRAFFIC CONTROL NOTES
- CONTRACTOR MAY SUBMIT ALTERNATE TRAFFIC CONTROL AND PHASING OPTIONS FOR OWNER APPROVAL PRIOR TO CONSTRUCTION.
  - NO CONTRACTOR VEHICLE PARKING WILL BE ALLOWED ON SIDEWALKS, DRIVES, GRASS, OR STREETS OUTSIDE OF CONSTRUCTION LIMITS EXCEPT IN SPECIFIED LOCATIONS. VEHICLES PARKED OUTSIDE CONSTRUCTION LIMITS WILL BE TOWED AT THE EXPENSE OF THE VEHICLE OWNER. SEE SPECIFICATION SECTION 00 74 13 - PROJECT REQUIREMENTS, FOR ADDITIONAL INFORMATION ON PARKING AND SITE ACCESS.
  - FENCING SHOWN ON THE PLANS IS A MINIMUM. CONTRACTOR IS RESPONSIBLE FOR PROVIDING FENCING TO MAINTAIN A SECURE SITE AT ALL TIMES, AND TO ACCOMMODATE ACTUAL WORK LIMITS AND PHASING LIMITS. SEE SHEET C3.01 SITE PREPARATION AND DEMOLITION PLAN FOR MORE INFORMATION.
  - CONTRACTOR SHALL REPAIR OR REPLACE DAMAGED CONSTRUCTION FENCE ON THE SAME DAY AS IT IS DAMAGED, MAINTAINING A SECURE SITE AT ALL TIMES. CONTRACTOR SHALL REPAIR OR PATCH ANY DISTURBED AREAS DUE TO FENCING INSTALLATION.
  - NO ROAD OR LANE CLOSURES, OTHER THAN WHAT IS SHOWN ON THE PLANS, ARE PERMITTED FOR STAGING OF DELIVERY TRUCKS.
  - ALL SIGNAGE SHALL BE FURNISHED, ERECTED, AND MAINTAINED BY THE CONTRACTOR DURING THE PROJECT. CONTRACTOR SHALL LEAVE THE TEMPORARY SIDEWALK TRAFFIC CONTROL DETOUR SIGNS IN-PLACE TO REMAIN ON SITE AFTER FINAL COMPLETION. TRAFFIC CONTROL SIGNAGE WILL BE UTILIZED BY A DIFFERENT PROJECT AND CONTRACTOR FOLLOWING THE COMPLETION OF THIS PROJECT. CONTRACTOR SHALL COORDINATE TRANSFERRING ANY SIGNAGE RENTAL AGREEMENT TO THE CONTRACTOR OF THE OTHER PROJECT.
  - ALL VEHICULAR AND PEDESTRIAN CONTROL SIGNAGE SHALL CONFORM TO THE STANDARDS IN THE MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES (MUTCD) LATEST EDITION. SIDEWALK CLOSURES AND DETOURS SHALL BE IDOT TYPE II BARRICADES AND SHALL BE WHITE WITH BLACK LETTERING, EXCEPT THE S1-1 AND R1-6A SIGNS. TRAFFIC CONTROL AND TRAFFIC DETOUR SIGNAGE SHALL BE ORANGE WITH BLACK LETTERING. ALL SIGNAGE SHOULD BE COORDINATED WITH ALL OTHER TRAFFIC CONTROL PLANS IN THE AREA.

- ### LEGEND
- CHAIN LINK CONSTRUCTION FENCE. SEE DETAIL 1/C8.01.
  - MOVEABLE CHAIN LINK CONSTRUCTION FENCE. SEE DETAIL 2/C8.01.
  - PEDESTRIAN ROUTE DURING CONSTRUCTION
  - CONTRACTOR TO BAG PARKING METER AND CLOSE PARKING STALL. COORDINATE WITH CITY OF IOWA CITY.

PLAN - PEDESTRIAN AND TRAFFIC CONTROL

DRAWN: TMS
APPROVED: TMS
ISSUED FOR: BID
DATE: 06/17/2020
PROJECT NO: 1183749
FIELD BOOK: --
CLIENT NO: 0769401